

Pebble Beach Villas

4/17/2024

Dear Owners,

E and F Buildings: Demolition will be complete today, April 17th. (See attached photo.) On Thursday, Friday and Monday brackets will be installed and completed.

G Building: Demolition will begin tomorrow afternoon, April 18th. Brackets will be installed and completed on Wednesday of next week.

H Building will begin Thursday or Friday of next week. Metal roof installation will begin tomorrow, April 18th.

A Building: The metal roofing will begin tomorrow, April 18th.

To summarize, the roofing project has proceeded expeditiously. The workers are diligent, thoughtful and neat. At the end of each day, everything is put away or stored neatly and trash is being collected throughout each day. It appears that the roofing project will be completed ahead of schedule.

Kevin